ADDENDUM NO. 02

January 18, 2024

ZCS – Elementary Schools Finish Upgrades and Fire Alarm Replacement & ZCHS Asphalt Replacement 900 Mulberry St., Zionsville, IN 46077

TO: ALL BIDDERS OF RECORD

This Addendum forms a part of and modifies the Bidding Requirements, Contract Forms, Contract Conditions, the Specifications, and the Drawings dated December 26, 2024, by Fanning Howey Associates (Architect). Acknowledge receipt of the Addendum in the space provided on the Bid Form. Failure to do so may subject the Bidder to disqualification.

This Addendum consists of Pages ADD 2 – 1 through ADD 2 - 1 and attached Guideline Schedule.

A. 01 32 00 – SCHEDULES AND REPORTS

1. Guideline Schedule is included as part of this Addendum for reference by Bidding Contractors.

tivity Name	Original Start Duration	Finish	2024		
			February March April May June 9 05 12 19 26 04 11 18 25 01 08 15 22 29 06 13 20 27 03 10 17 24 01	July August September October November 1 08 15 22 29 05 12 19 26 02 09 16 23 30 07 14 21 28 04 11 19	
ZCS - Elementary Finishes, ZCHS Aphalt & Mul	143 12-Feb-24	30-Aug-24		30-Aug-24, ZCS - Elementary Finishes, ZCHS Aphalt & M	
Administrative	143 12-Feb-24	30-Aug-24		30-Aug-24, Administrative	
Notice to Proceed	0 12-Feb-24*		♦ Notice to Proceed		
Expedited Submittals	10 12-Feb-24	23-Feb-24	✓		
Submittal Review	20 26-Feb-24	22-Mar-24	Δ Submittal Review		
Material Procurement	50 25-Mar-24	03-Jun-24	△ V Material Procurement	ıt .	
Spring Break	7 29-Mar-24*	08-Apr-24	△ Spring Break		
Academic Summer	50 03-Jun-24*	12-Aug-24		✓ Academic Summer	
Overall Substantial Completion	0	06-Aug-24		 Overall Substantial Completion 	
First School Day 2025	0	13-Aug-24		♦ First School Day 2025	
Overall Final Completion	0	30-Aug-24		◆ Overall Final Completion	
Construction	108 01-Apr-24	30-Aug-24	4	△ 30-Aug-24, Construction	
Early Site Visit & Coordination	5 01-Apr-24	05-Apr-24	Early Site Visit & Coordination		
Boone Meadow Elementary - Painting & VWC	46 03-Jun-24*	06-Aug-24		Boone Meadow Elementary - Painting & VWC	
Stonegate Elementary - Painting & VWC	46 03-Jun-24*	06-Aug-24		Stonegate Elementary - Painting & VWC	
Boone Meadow Elementary - Flooring Demo / Replacement	46 03-Jun-24*	06-Aug-24		▼ Boone Meadow Elementary - Flooring Demo / Replacement	
Stonegate Elementary - Flooring Demo / Replacement	46 03-Jun-24*	06-Aug-24		Stonegate Elementary - Flooring Demo / Replacement	
Multiple Building - Fire Alarm & PA	46 03-Jun-24*	06-Aug-24		Multiple Building - Fire Alarm & PA	
ZCHS Asphalt Demo / Replacement	32 12-Jun-24*	26-Jul-24		ZCHS Asphalt Demo / Replacement	
Stonegate Elementary - Interior Finishes Punchlist (Phased)	21 15-Jul-24*	12-Aug-24		△ Stonegate Elementary - Interior Finishes Punchlist (Phased)	
Boone Meadow Elementary - Interior Finishes Punchlist (Phased)	21 15-Jul-24*	12-Aug-24		△ ✓ Boone Meadow Elementary - Interior Finishes Punchlist (Phased)	
Multiple Building - Fire Alarm & PA Punchlist (Phased)	21 15-Jul-24*	12-Aug-24		△ ✓ Multiple Building - Fire Alarm & PA Punchlist (Phased)	
ZCHS Asphalt Punchlist	5 26-Jul-24*	02-Aug-24		ZCHS Asphalt Punchlist	
Multiple Building - Fire Alarm & PA Testing & Commissioning	10 29-Jul-24*	09-Aug-24		△ Multiple Building - Fire Alarm & PA Testing & Commissioning	
All Trades - Second Shift / Weekend Punchlist Corrections	14 13-Aug-24*	30-Aug-24		All Trades - Second Shift / Weekend Punchlist Correction	